

## Activities and Achievements of Panchayati Raj & Drinking Water Department for February 2019 during the year 2018-19

\*\*\*\*

The Panchayati Raj & Drinking Water Department has been entrusted with implementation of various Poverty Alleviation Programmes in the State. The Poverty Alleviation Programmes mainly cater to the needs of rural families living below the poverty line. These Programmes can be grouped under the following five broad categories:-

### 1. Self Employment Programme

#### National Rural Livelihood Mission (NRLM) :-

During the current financial year 2018-19 upto February 2019, an amount of ₹29733.76 lakh has been utilised against the total available funds of ₹41818.74 lakh. The utilization of fund is 71% and 110234 numbers of SHGs have been Credit linked against the total target of 1,35,000 numbers of SHGs.

As compared to this, an amount of ₹22145.71 lakh was utilized in the corresponding period of the previous year 2017-18 out of total available funds of ₹32668.06 lakh. The utilization of fund is 68 % and 83914 numbers of SHGs was credit linked against the total target of 80,000 SHGs.

In scheduled areas, upto February 2019 in the current financial year 2018-19 an amount of ₹6178.01 lakh has been utilized out of total available funds of ₹9883.73 lakh. The utilization of fund is 63% and 22116 numbers of SHGs have been credit linked against the total target of 31,651 SHGs

### 2. Wage Employment Programme

#### 2. Mahatma Gandhi National Rural Employment Guarantee Scheme (MGNREGS):-

During the current financial year 2018-19 up to February 2019 an amount of ₹197768.29 lakh has been utilized against the total available funds of ₹194696.62 lakh. The utilization of fund is 102%. 727.06 lakh persondays have been generated against the target of 950.00 lakh.

As compared to this, an amount of ₹214476.34 lakh was utilized in the corresponding period of the previous year 2017-18 out of available funds of ₹216140.26 lakh. The utilization of fund was 99%. 775.15 lakh persondays were generated against the target of 900.00 lakh.

In scheduled areas, upto February 2019 in the current financial year 2018-19, an amount of ₹96459.40 lakh has been utilized against the total available funds of ₹91889.08 lakh. The utilization of fund is 105% and 345.01 lakh persondays have been generated against the target of 375.41 lakh.

### 3(i) P.M.A.Y (Gramin):-

During the current financial year 2018-19 up to February 2019, an amount of ₹432776.00 lakh has been utilized against the total available fund of ₹526755.00 lakh. The utilization of fund is 82%. 421138 number of houses have been completed against the target of 682575.

As compared to this, ₹493118.00 lakh was utilized out of total available funds of ₹592950.00 lakh in the corresponding period of the previous year 2017-18 which constituted 83%. and 317568 number of houses were completed against the target of 845132.

### (ii) BIJU PUCCA GHAR

The entire fund is provided by State Government.

During the current financial year 2018-19 up to February 2019, an amount of ₹74856.00 lakh has been utilized against the total available funds of ₹102930.00 lakh. The utilization of fund is 73%. 29019 number of houses have been completed against the target of 73058.

As compared to this, ₹53243.00 lakh was utilized out of total available funds of ₹87336.00 lakh in the corresponding period of the previous year 2017-18 which constituted 61% and 44591 number of houses were completed against the target of 96604.

### 4. Gopabandhu Gramin Yojana (GGY) :-

It provides additional developmental assistance in all the districts of the State. The principal objective is to provide rural infrastructure primarily Bijli, Sadak & Pani to every revenue village in the districts.

It is a State plan scheme launched in 2006-07 and the entire fund is provided by the State Government.

Expenditure to the tune of ₹24392.99 lakh has been incurred in the current financial year 2018-19 up to February 2019 against the available funds of ₹75287.35 lakh, which constitutes 32%. 11582 number of works have been completed against the target of 26110.

As compared to this, ₹32981.88 lakh was utilized out of total available funds of ₹69942.89 lakh in the corresponding period of the previous year 2017-18, which constituted 47%. 14882 no. of works were completed against the target 29154.

In scheduled areas, up to February 2019 in the current financial year 2018-19, an amount of ₹ 6173.72 lakh has been utilized against the total available funds of ₹24288.25 lakh. The utilization of fund is 25%. 2553 no. of works are completed against the target of 7446.



### 3. DRINKING WATER

NRDWP

( Piped Water supply ,spot sources & sustainability etc.)

Budget provision 2018-19 - Rs. 30000.00 Lakh

Utilisation - Rs 20341.00 Lakh

#### PHYSICAL ACHIEVEMENT FOR February 2019 DURING 2018-19

| Sl No | Programme  | Achievement      |       |
|-------|--|------------------|-------|
|       |  | During the month | Total |
| 1     | Rural Piped Water Supply Schemes Commissioned.                                   | 66               | 401   |
| 2     | Spot sources (Tube Wells / Sanitary Wells) installed to cover habitations.       | 86               | 11382 |
| 3     | Spot sources (Tube Wells / Sanitary Wells) installed to cover Rural schools.     | 13               | 60    |
| 4     | Spot sources (Tube Wells / Sanitary Wells) installed to cover Anganwadi Centres. | 13               | 50    |

N.B:- Due to restructuring in NRDWP, expenditure of NRDWP fund is allowed in ODF & SAGY villages for pipe water supply scheme only. Incurring of expenditure under such head as sustainability , spot source , operation & maintenance are prohibited.

ଫିଡ଼ାୟଟିରାଜ ଓ ପାନାୟଜଳ ବିଭାଗର ୨୦୧୮-୧୯ ମସିହାର  
ଫେବୃୟାରୀ ୨୦୧୯ ମାସ ପାଇଁ ମୁଖ୍ୟ କାର୍ଯ୍ୟକ୍ରମ ଏବଂ ତା'ର ସଫଳତାର  
ବିବରଣୀ

\*\*\*

ଫିଡ଼ାୟଟିରାଜ ଓ ପାନାୟଜଳ ବିଭାଗ ଅଧିନରେ ରାଜ୍ୟର ବିଭିନ୍ନ ଦାରାହୁଏ  
ଦୁରାକରଣ ଯୋଜନା କାର୍ଯ୍ୟକାରୀ କରାଯାଇ ଅଛି । ଗ୍ରାମୀଣତଳ ର ଦାରାହୁଏ ସାମା ରେଖା  
ତଳେ ବସବାସ କରୁଥିବା ପରିବାର ଗୁଡ଼ିକର ଆବଶ୍ୟକତା ମେଣ୍ଟାଇବା ଏହି ଦାରିଦ୍ର୍ୟ  
ଦୁରାକରଣ ଯୋଜନାର ମୁଖ୍ୟଲକ୍ଷ୍ୟ । ଏହି ଯୋଜନା ଗୁଡ଼ିକ ର ସଫଳ ରୂପାୟନ ପାଇ  
ଏହାକୁ ମୁଖ୍ୟତଃ ୫ଟି ଶ୍ରେଣୀ ଭୁକ୍ତ କରାଯାଇ ଅଛି ।

୧) ସ୍ୱ-ରୋଜଗାର ଯୋଜନା :-

ଗ୍ରାମୀଣ ଜୀବିକା ମିଶନ (National Rural Livelihood Mission) :-

୨୦୧୮-୧୯ ଆର୍ଥିକ ବର୍ଷ ରେ ୨୦୧୯ ମସିହା ଫେବୃୟାରୀ ମାସ ସୁଦ୍ଧା ଉପଲବ୍ଧ  
୪୧୮୧୮.୭୪ ଲକ୍ଷ ଟଙ୍କା ରୁ ୨୯୭୩୩.୭୬ ଲକ୍ଷ ଟଙ୍କା ବିନିଯୋଗ କରାଯାଇ ଅଛି ।  
ଯାହା କି ଶତକଡ଼ା ୭୧ ଅର୍ଥ ବିନିଯୋଗ ଅଟେ । ଲକ୍ଷ ଧାର୍ଯ୍ୟ ହୋଇଥିବା ୧,୩୫,୦୦୦  
ସ୍ୱୟଂ ସହାୟକ ଗୋଷ୍ଠୀ ମଧ୍ୟ ରୁ ୧୧୦୨୩୪ ସଂଖ୍ୟକ ସ୍ୱୟଂ ସହାୟକ ଗୋଷ୍ଠୀ କୁ ରଣ ପ୍ରଦାନ  
କରାଯାଇଅଛି ।

୨୦୧୭-୧୮ ଆର୍ଥିକ ବର୍ଷର ସେହି ସମୟ ରେ ଉପଲବ୍ଧ ୩୨୬୬୮.୦୬ ଲକ୍ଷ  
ଟଙ୍କା ରୁ ୨୨୧୪୫.୭୧ ଲକ୍ଷ ଟଙ୍କା ବିନିଯୋଗ କରା ଯାଇଥିଲା । ଯାହା କି ଶତକଡ଼ା  
୬୮ ଅର୍ଥ ବିନିଯୋଗ ଥିଲା । ଲକ୍ଷ ଧାର୍ଯ୍ୟ ହୋଇଥିବା ୮୦,୦୦୦ ସ୍ୱୟଂ ସହାୟକ ଗୋଷ୍ଠୀ  
ମଧ୍ୟ ରୁ ୮୩୯୧୪ ସଂଖ୍ୟକ ସ୍ୱୟଂ ସହାୟକ ଗୋଷ୍ଠୀ କୁ ରଣ ପ୍ରଦାନ କରାଯାଇଅଛି ।

୨୦୧୮-୧୯ ଆର୍ଥିକ ବର୍ଷରେ ୨୦୧୯ ମସିହା ଫେବୃୟାରୀ ମାସ ସୁଦ୍ଧା ଅନୁପ୍ରତୀତ  
କ୍ଷେତ୍ର ମାନଙ୍କ ରେ ଉପଲବ୍ଧ ଥିବା ୯୮୮୩.୭୩ ଲକ୍ଷ ଟଙ୍କା ରୁ ୬୧୭୮.୦୧ ଲକ୍ଷ  
ଟଙ୍କା ବିନିଯୋଗ କରା ଯାଇଅଛି । ଯାହା କି ଶତକଡ଼ା ୬୩ ଅର୍ଥ ବିନିଯୋଗ କରାଯାଇ ଅଛି  
। ଲକ୍ଷ ଧାର୍ଯ୍ୟ ହୋଇଥିବା ୩୧୬୫୧ ସ୍ୱୟଂ ସହାୟକ ଗୋଷ୍ଠୀ ମଧ୍ୟ ରୁ ୨୨୧୧୬ ସଂଖ୍ୟକ  
ସ୍ୱୟଂ ସହାୟକ ଗୋଷ୍ଠୀ କୁ ରଣ ପ୍ରଦାନ କରାଯାଇଅଛି ।



୨) କର୍ମନିଯୁକ୍ତିକାର୍ଯ୍ୟକ୍ରମ :-

ମହାତ୍ମାଗାନ୍ଧୀ କାତାୟ ଗ୍ରାମିଣ ନିର୍ମୃତ କର୍ମ ନିଯୁକ୍ତିଯୋଜନା(MGNREGS):-

୨୦୧୮-୧୯ବର୍ଷରେ (୨୦୧୯ ମସିହା ଫେବୃୟାରୀ ମାସ ସୁଦ୍ଧା) ସର୍ବମୋଟ ଉପଲବ୍ଧ ୧୯୪୭୯୭.୭୨ ଲକ୍ଷ ଟଙ୍କା ମଧ୍ୟରୁ ୧୯୭୭୭୮.୨୯ ଲକ୍ଷ ଟଙ୍କା ବିନିଯୋଗ କରାଯାଇଅଛି ଯାହାକି ଶତକଡ଼ା ୧୦୨ ଅର୍ଥ ବିନିଯୋଗ ଅଟେ । ଲକ୍ଷ୍ୟ ଧାର୍ଯ୍ୟ ହୋଇଥିବା ୯୫୦.୦୦ ଲକ୍ଷ ଶ୍ରମ ଦିବସ ମଧ୍ୟରୁ ୭୨୭.୦୭ ଲକ୍ଷ ଶ୍ରମ ଦିବସ ସୃଷ୍ଟିକରା ଯାଇଅଛି ।

୨୦୧୭-୧୮ ବର୍ଷର ସେହି ସମୟ ରେ ଉପଲବ୍ଧ ହୋଇଥିବା ୨୧୭୧୪୦.୨୬ ଲକ୍ଷଟଙ୍କା ମଧ୍ୟରୁ ୨୧୪୪୭୭.୩୪ ଲକ୍ଷ ଟଙ୍କା ବିନିଯୋଗ କରାଯାଇ ୭୭୫.୧୫ ଲକ୍ଷ ଶ୍ରମ ଦିବସ ସୃଷ୍ଟି କରାଯାଇଥିଲା । ଯାହାକି ଶତକଡ଼ା ୯୯ ଅର୍ଥ ବିନିଯୋଗ ଥିଲା ।

୨୦୧୮-୧୯ ଆର୍ଥିକ ବର୍ଷରେ ୨୦୧୯ ମସିହା ଫେବୃୟାରୀ ମାସ ସୁଦ୍ଧା ଅନୁସୂଚୀତ କ୍ଷେତ୍ର ମାନଙ୍କରେ ଉପଲବ୍ଧ ୯୧୮୮୯.୦୮ ଲକ୍ଷ ଟଙ୍କା ମଧ୍ୟରୁ ୯୭୪୫୯.୪୦ ଲକ୍ଷ ଟଙ୍କା ବିନିଯୋଗ କରାଯାଇ ଅଛି, ଯାହାକି ଶତକଡ଼ା ୧୦୫ ଅର୍ଥ ବିନିଯୋଗ ଅଟେ । ଲକ୍ଷ୍ୟ ଧାର୍ଯ୍ୟ ହୋଇଥିବା ୩୭୫.୪୧ ଲକ୍ଷଶ୍ରମ ଦିବସ ମଧ୍ୟରୁ ୩୪୫.୦୧ ଲକ୍ଷ ଶ୍ରମ ଦିବସ ସୃଷ୍ଟି କରାଯାଇଅଛି ।

୩) ଗ୍ରାମାଞ୍ଚଳଗୃହ ନିର୍ମାଣକାର୍ଯ୍ୟକ୍ରମ :- (Rural Housing Program):

i) ପ୍ରଧାନ ମନ୍ତ୍ରୀ ଆବାସଯୋଜନା – (PMAY-G)

୨୦୧୮-୧୯ ଆର୍ଥିକ ବର୍ଷରେ ୨୦୧୯ ମସିହା ଫେବୃୟାରୀ ମାସ ସୁଦ୍ଧା ଉପଲବ୍ଧ ୫୨୭୭୫୫.୦୦ ଟଙ୍କା ମଧ୍ୟରୁ ୪୩୨୭୭୭.୦୦ ଲକ୍ଷ ଟଙ୍କା ବିନିଯୋଗ କରାଯାଇଅଛି। ଯାହାକି ଶତକଡ଼ା ୮୨ ଅର୍ଥ ବିନିଯୋଗ ଅଟେ । ଲକ୍ଷ୍ୟ ଧାର୍ଯ୍ୟ ହୋଇଥିବା ୬୮୨୫୭୫ ଟି ଗୃହ ମଧ୍ୟରୁ ୪୨୧୧୩୮ ଟି ର ନିର୍ମାଣ କାର୍ଯ୍ୟ ଶେଷ ହୋଇଅଛି ।

୨୦୧୭-୧୮ ଆର୍ଥିକ ବର୍ଷର ଫେବୃୟାରୀ ମାସ ସୁଦ୍ଧା ଉପଲବ୍ଧ ୫୯୨୯୫୦.୦୦ ଲକ୍ଷ ଟଙ୍କା ମଧ୍ୟରୁ ୪୯୩୧୧୮.୦୦ ଲକ୍ଷ ଟଙ୍କା ବିନିଯୋଗ କରାଯାଇଥିଲା । ଯାହାକି ଶତକଡ଼ା ୮୩ ଅର୍ଥ ବିନିଯୋଗ ଥିଲା । ଲକ୍ଷ୍ୟଧାର୍ଯ୍ୟ ହୋଇଥିବା ୮୪୫୧୩୨ ଟି ଗୃହ ମଧ୍ୟରୁ ୩୧୭୫୭୮ ଟି ର ନିର୍ମାଣ କାର୍ଯ୍ୟ ଶେଷ ହୋଇଥିଲା ।

୨) କର୍ମନିଯୁକ୍ତିକାର୍ଯ୍ୟକ୍ରମ :-

ମହାମୁଖ୍ୟତା ଜାତୀୟ ଗ୍ରାମିଣ ନିର୍ମୂଳ କର୍ମ ନିଯୁକ୍ତିଯୋଜନା (MGNREGS):-

୨୦୧୮-୧୯ ବର୍ଷରେ (୨୦୧୯ ମସିହା ଫେବୃୟାରୀ ମାସ ସୁଦ୍ଧା) ସର୍ବମୋଟ ଉପଲବ୍ଧ ୧୯୪୬୯୭.୬୨ ଲକ୍ଷ ଟଙ୍କା ମଧ୍ୟରୁ ୧୯୭୭୬୮.୨୯ ଲକ୍ଷ ଟଙ୍କା ବିନିଯୋଗ କରାଯାଇଅଛି ଯାହାକି ଶତକଡ଼ା ୧୦୨ ଅର୍ଥ ବିନିଯୋଗ ଅଟେ । ଲକ୍ଷ୍ୟ ଧାର୍ଯ୍ୟ ହୋଇଥିବା ୯୫୦.୦୦ ଲକ୍ଷ ଶ୍ରମ ଦିବସ ମଧ୍ୟରୁ ୭୨୭.୦୬ ଲକ୍ଷ ଶ୍ରମ ଦିବସ ସୃଷ୍ଟି କରାଯାଇଅଛି ।

୨୦୧୭-୧୮ ବର୍ଷର ସେହି ସମୟ ରେ ଉପଲବ୍ଧ ହୋଇଥିବା ୨୧୬୧୪୦.୨୬ ଲକ୍ଷ ଟଙ୍କା ମଧ୍ୟରୁ ୨୧୪୪୭୬.୩୪ ଲକ୍ଷ ଟଙ୍କା ବିନିଯୋଗ କରାଯାଇ ୭୭୫.୧୫ ଲକ୍ଷ ଶ୍ରମ ଦିବସ ସୃଷ୍ଟି କରାଯାଇଥିଲା । ଯାହାକି ଶତକଡ଼ା ୯୯ ଅର୍ଥ ବିନିଯୋଗ ଥିଲା ।

୨୦୧୮-୧୯ ଆର୍ଥିକ ବର୍ଷରେ ୨୦୧୯ ମସିହା ଫେବୃୟାରୀ ମାସ ସୁଦ୍ଧା ଅନୁସୂଚିତ କ୍ଷେତ୍ର ମାନଙ୍କରେ ଉପଲବ୍ଧ ୯୧୮୮୯.୦୮ ଲକ୍ଷ ଟଙ୍କା ମଧ୍ୟରୁ ୯୬୪୫୯.୪୦ ଲକ୍ଷ ଟଙ୍କା ବିନିଯୋଗ କରାଯାଇ ଅଛି, ଯାହାକି ଶତକଡ଼ା ୧୦୫ ଅର୍ଥ ବିନିଯୋଗ ଅଟେ । ଲକ୍ଷ୍ୟ ଧାର୍ଯ୍ୟ ହୋଇଥିବା ୩୭୫.୪୧ ଲକ୍ଷ ଶ୍ରମ ଦିବସ ମଧ୍ୟରୁ ୩୪୫.୦୧ ଲକ୍ଷ ଶ୍ରମ ଦିବସ ସୃଷ୍ଟି କରାଯାଇଅଛି ।

୩) ଗ୍ରାମାଞ୍ଚଳଗୃହ ନିର୍ମାଣକାର୍ଯ୍ୟକ୍ରମ :- (Rural Housing Program):

i) ପ୍ରଧାନ ମନ୍ତ୍ରୀ ଆବାସଯୋଜନା - (PMAY-G)

୨୦୧୮-୧୯ ଆର୍ଥିକ ବର୍ଷରେ ୨୦୧୯ ମସିହା ଫେବୃୟାରୀ ମାସ ସୁଦ୍ଧା ଉପଲବ୍ଧ ୫୨୬୭୫୫.୦୦ ଟଙ୍କା ମଧ୍ୟରୁ ୪୩୨୭୭୭.୦୦ ଲକ୍ଷ ଟଙ୍କା ବିନିଯୋଗ କରାଯାଇଅଛି ଯାହାକି ଶତକଡ଼ା ୮୨ ଅର୍ଥ ବିନିଯୋଗ ଅଟେ । ଲକ୍ଷ୍ୟ ଧାର୍ଯ୍ୟ ହୋଇଥିବା ୬୮୨୫୭୫ ଟି ଗୃହ ମଧ୍ୟରୁ ୪୨୧୧୩୮ ଟି ର ନିର୍ମାଣ କାର୍ଯ୍ୟ ଶେଷ ହୋଇଅଛି ।

୨୦୧୭-୧୮ ଆର୍ଥିକ ବର୍ଷର ଫେବୃୟାରୀ ମାସ ସୁଦ୍ଧା ଉପଲବ୍ଧ ୫୯୨୯୫୦.୦୦ ଲକ୍ଷ ଟଙ୍କା ମଧ୍ୟରୁ ୪୯୩୧୧୮.୦୦ ଲକ୍ଷ ଟଙ୍କା ବିନିଯୋଗ କରାଯାଇଥିଲା । ଯାହାକି ଶତକଡ଼ା ୮୩ ଅର୍ଥ ବିନିଯୋଗ ଥିଲା । ଲକ୍ଷ୍ୟଧାର୍ଯ୍ୟ ହୋଇଥିବା ୮୪୫୧୩୨ ଟି ଗୃହ ମଧ୍ୟରୁ ୩୧୭୫୬୮ ଟି ର ନିର୍ମାଣ କାର୍ଯ୍ୟ ଶେଷ ହୋଇଥିଲା ।





## ପାନୀୟ ଜଳ

ଜାତୀୟ ଗ୍ରାମ୍ୟ ପାନୀୟ ଜଳ ପ୍ରକଳ୍ପ (NRDWP)

ପାଇପ୍ ଜଳ ଯୋଗାଣ , ସ୍ଥାନ ନିରୂପଣ ଏବଂ ସ୍ଥାୟିତ୍ୱ ଇତ୍ୟାଦି

ଖର୍ଚ୍ଚ ଅଟକଳ ----- ଟଙ୍କା ୩୦,୦୦୦.୦୦ ଲକ୍ଷ

ବିନିଯୋଗ ----- ଟଙ୍କା ୨୦୩୪୧.୦୦ ଲକ୍ଷ

### ଫେବୃୟାରୀ ୨୦୧୯ ମାସର ବାସ୍ତବିକ ସଫଳତା

| କ୍ରମିକ ସଂଖ୍ୟା | ଯୋଜନାର ନାମ   | ମାସ ମଧ୍ୟରେ | ସମ୍ପୂର୍ଣ୍ଣ |
|---------------|--|------------|------------|
| 1-            | ଗ୍ରାମ୍ୟ ପାଇପ୍ ଜଳ ଯୋଗାଣ ଯୋଜନା<br>ସମ୍ପୂର୍ଣ୍ଣ                             | ୭୭         | ୪୦୧        |
| 2-            | ସ୍ଥାନ ନିରୂପଣ (ସ୍ଥାପିତ ନଳକୂପ / ସ୍ତୂପ କୂପ<br>ଜଳବସତି କୁ ଜଳଯୋଗାଣ ନିମନ୍ତେ ) | ୮୭         | ୧୧୩୮୨      |
| 3-            | ସ୍ଥାନ ନିରୂପଣ (ସ୍ଥାପିତ ନଳକୂପ / ସ୍ତୂପ କୂପ ଗ୍ରାମ୍ୟ<br>ପାଠଶାଳା ନିମନ୍ତେ )   | ୧୩         | ୭୦         |
| 4-            | ସ୍ଥାନ ନିରୂପଣ (ନଳକୂପ / ସ୍ତୂପ କୂପ ଅଙ୍ଗନ ବାଡ଼ି କେନ୍ଦ୍ର )                  | ୧୩         | ୫୦         |

\*\*\*



**Target & Achievements under different Poverty Alleviation programmes for February 2019 in the current Financial Year 2018-19 and the same month for the corresponding period of the previous year 2017-18.**

| Sl. No. | Programme       | Target for the current year 2018-19    |                         | Achievement made up to February 2019 |                         | Target for the current year 2017-18 |                         | Achievement made up to February 2019 |                         |
|---------|-----------------|--|-------------------------|--------------------------------------|-------------------------|-------------------------------------|-------------------------|--------------------------------------|-------------------------|
|         |                 | Physical                               | Financial (Rs. in Lakh) | Physical                             | Financial (Rs. in Lakh) | Physical                            | Financial (Rs. in Lakh) | Physical                             | Financial (Rs. in Lakh) |
| 1       | 2               | 3                                      | 4                       | 5                                    | 6                       | 7                                   | 8                       | 9                                    | 10                      |
| 1       | NRLM            | 1,35,000<br>(No of SHG Credit linked ) | 41818.74                | 110234<br>(No. of SHG Credit linked) | 29733.76                | 80000<br>(No of SHG Credit Linked)  | 32668.06                | 83914<br>(No of SHG Credit Linked)   | 22145.71                |
| 2       | MGNREGS         | 950.00<br>(Lakh Persondays)            | 194696.62               | 727.06<br>(Lakh Persondays)          | 197768.29               | 900.00<br>(Lakh Persondays)         | 216140.26               | 775.15<br>(Lakh Persondays)          | 214476.34               |
| 3       | PMAY(G)         | 682575<br>(No. of houses)              | 526755.00               | 421138<br>(No. of houses)            | 432776.00               | 845132<br>(No. of houses)           | 592950.00               | 317568<br>(No. of house)             | 493118.00               |
| 4       | BIJU PUCCA GHAR | 73058<br>(No. of houses)               | 102930.00               | 29019<br>(No. of houses)             | 74856.00                | 96604<br>(No. of houses)            | 87336.00                | 44591<br>(No. of houses)             | 53243.00                |
| 5       | GGY             | 26110<br>(No. of works)                | 75287.35                | 11582<br>(No. of works)              | 24392.99                | 29154<br>(No. of works)             | 69942.89                | 14882<br>(No. of works)              | 32981.88                |

12/28/19  
5318

**MPR on Tribal Sub-Plan Area Districts upto the Month of February 2019 in  
the Financial Year 2018-19**

| Sl No | Programme | No. of Blocks | Financial (Rs. in lakh) |             |           |                   | Physical |           |                                 |  | Unit |
|-------|-----------|---------------|-------------------------|-------------|-----------|-------------------|----------|-----------|---------------------------------|--|------|
|       |           |               | Total Funds Available   | Expenditure | % of Exp. | Target / Taken up | Ach.     | % of Ach. |                                 |  |      |
| 1     | 2         | 3             | 4                       | 5           | 6         | 7                 | 8        | 9         | 10                              |  |      |
| 1     | NRLM      | 118           | 9883.73                 | 6178.01     | 63        | 31651             | 22116    | 70        | No. of SHGs<br>Credit<br>linked |  |      |
| 2     | MGNREGS   | 118           | 91889.08                | 96459.40    | 105       | 375.41            | 345.01   | 92        | Lakh<br>Persondays              |  |      |
| 3     | GGY       | 118           | 24288.25                | 6173.72     | 25        | 7446              | 2553     | 34        | No. of<br>works                 |  |      |